Manhole Inspection Report



Date: 05/16/2018 Weather: Coding: RZMACP

 MH#:
 M-305-042
 Owner:
 NA
 Len. Surveyed:
 7.7

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 7.8

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: West 3rd. Pl. Crestwood Dr. to the N Project: Hobart, IN

City: Hobart, IN GPS Northing: 41.53160858

Location: GPS Easting: -87.28777313

Drain Area: West GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

1.50 2111 3.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 1.50 2111 3.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

0				Grade
	MGO	General Observation	10	NA
6	RFJ	Roots Fine Joint	23	M 1
5.6	DSF	Deposits Settled Fine	44	M 2
7.6	MGO	General Observation	59	NA



Code: MGO
Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: NC

Step: NO
Remarks: access mh



Code: RFJ

Description: Roots Fine Joint

Distance (ft): .6
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 6
Clock To: 9
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 5.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 5.000
Step: NO

Remarks:

Code: MGO

Description: General Observation



Distance (ft): 7.6

Structural Grade: 0 0&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end survey

Wednesday, May 3, 2023 3