Manhole Inspection Report



Date:

09/28/2022

Weather:

Coding: **RZMACP**

MH#:

M-506-002

Owner: NA Len. Surveyed:

P.O.#:

Jen Costello Surveyor: U-907-5518 Cert. #:

18.2 Rim to Invert: Wall Material:

Concrete (cast in

place)

16.6

Street: City:

Customer:

8th St. 302' West of Wisconsin St.

Project:

Hobart, IN

Location:

Hobart, IN

GPS Northing:

2286504.501 2901566.423

Drain Area:

Yard Southwest GPS Easting: GPS Accuracy:

Sub-Meter

Cover Shape: Cover Size:

Circular

24.0

Evidence of Surcharge:

Yes

Comments:

Potential for Runoff:

None

O&M Index: Structural Index:

Overall Index:

2.00 1.00

1.22

O&M Quick: Structural Quick:

Overall Quick:

2400 1A00 241A

O&M Rating: Structural Rating:

Overall Rating:

8.00 14.00 22.00

| | Position | Code | Observation | Video (sec) | Grade |
|--------|----------|------|-----------------------------|-------------|-------|
| 506-90 | 2 | | | | |
| | .0 | MGO | General Observation | 10 | NA |
| | 0. | ISGT | Intruding Sealing Grout | 21 | M 2 |
| ш | 2.9 | MGO | General Observation | 41 | NA |
| | 2.9 | DAR | Deposits Attached Ragging | 54 | M 2 |
| | 2.9 | SRI | Surface Roughness Increased | 65 | S 1 |
| | 2.9 | MMC | Material Change | 76 | NA |
| ш | 6.4 | IW | Infil Weeper | 95 | M 2 |
| | 16.6 | DSF | Deposits Settled Fine | 127 | M 2 |
| | 16.6 | SRI | Surface Roughness Increased | 138 | S 1 |
| | 16.6 | MGO | General Observation | 149 | NA |
| | | | | | |
| ш | | | | | |



Code: MGO
Description: General Observation

Distance (ft):

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:

NO

Step: NO
Remarks: access mh



Code: ISGT

Description: Intruding Sealing Grout

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 9
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks: underside of frame




Code: DAR

Description: Deposits Attached Ragging

Distance (ft): 2.9
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 2
Clock To: 3
1st Value:

2nd Value:
Value Percent: 10.000
Step: YES

Remarks:



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 2.9
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MMC

Description: Material Change

Distance (ft): 2.9
Structural Grade: 0


O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: concrete



Code: IW

Description: Infil Weeper

Distance (ft): 6.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 4
Clock To: 9
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 16.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 16.6
Structural Grade: 1

O&M Grade: 0

Clock Start/From: 12

Clock To: 12

1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 16.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end of survey