Manhole Inspection Report



Date: 10/10/2022 Weather: Coding: RZMACP

MH#: M-604-036 Owner: NA Len. Surveyed: 2.2
P.O.#: Surveyor: Jen Costello Rim to Invert: 4.0

Customer: Cert. #: U-907-5518 Wall Material: Concrete (cast in

place)

Street: **854' Southwest of Lake Park Ave. a** Project: **Hobart, IN**

City:Hobart, INGPS Northing:2292767.883Location:OtherGPS Easting:2903884.06Drain Area:NorthGPS Accuracy:Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 24.0 Potential for Runoff: None

Comments:

5.00 5100 O&M Rating: 5.00 O&M Index: O&M Quick: 3200 6.00 3.00 Structural Index: Structural Quick: Structural Rating: 3.67 5132 11.00 Overall Index: Overall Quick: Overall Rating:

Position	Code	Observation	Video (sec)	Grade
1-036				
.0	MGO	General Observation	10	NA
0.	SAV	Surface Aggregate Visible	21	S 3
2.2	DSF	Deposits Settled Fine	37	M 5
2.2	SAV	Surface Aggregate Visible	48	S 3
2.2	MGO	General Observation	60	NA

Code:

Remarks:



Description:	General Observation	
	_	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	

access mh

MGO



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 5
Clock Start/From: 3
Clock To: 9
1st Value:

Value Percent: 40.000 Step: NO

Remarks:

2nd Value:



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 2.2
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: MGO

Description: General Observation

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end of survey