

				- H	
Date:	03/23/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft):	193.8	Owner:	NA	Pre Clean:	Not Known
P.O.#:		Surveyor:	Justin Gonzales	PSR:	P-103-120-119
Customer:		Clean Date:	01/01/1900	Shape:	С
Street:	E 38th Ave		Flow Control:	Not Controlled	I
City:	Hobart, IN		Year Renewed:		
Location:	Other		Tape/Media #:		
Purpose:	Not Known		Dia/Height:	8"	
Use:	Sanitary		Material:	PVC	
Drain Area:	NA		Lining:		
Category:	NA				
Comment:					
Location Details	:		Direction of Surve	ey: Upstream	
US MH:	M-103-119	DS MH:	M-103-120	Total Length Surveyed (ft	): <b>180.7</b>
D&M Index:	2.00	O&M Quick:	2F00	O&M Rating:	74.00
Structural Index:	0.00	Structural Qu	uick: 0000		0.00
Overall Index:	2.00	Overall Quick			74.00

	Position	Code	Observation	Video (sec)	Grade
M(103-	120				
$\square$	0.	AMH	Manhole	10	NA
	.0	MWL	Water Level	21	NA
	.0	DAZ(S01)	Deposits Attached Other	32	M 2
	1.6	DSC	Deposits Settled Compacted	47	M 2
- 11	ך <u>   9.0</u>	TF	Tap Factory	73	NA
	12.7	TF	Tap Factory	93	NA
	31.9	TF	Tap Factory	144	NA
	112.6	TF	Tap Factory	318	NA
	137.5	TF	Tap Factory	379	NA
5	180.7	AMH	Manhole	477	NA
ecti	180.7	DAZ(F01)	Deposits Attached Other	488	M 2
Camera Direction					
M(103-	119				



Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-103-120



Code: MWL Description: Water Level

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	




Code:	DAZ
Description:	Deposits Attached Other

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	7
Clock To:	5
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	S01
Within 8" of Joint:	YES
Remarks:	WANDER




Code:DSCDescription:Deposits Settled Compacted

Distance (ft):	1.6
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	5
Clock To:	6
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code: Description:	TF Tap Factory
Distance (ft):	9.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	2
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code:	TF
Description:	Tap Factory

Distance (ft):	12.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	10
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	




Code:	TF
Description:	Tap Factory
Distance (ft):	31.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	10
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code:	TF
Description:	Tap Factory
Distance (ft):	112 6
Distance (ft):	112.6
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	2
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	

Continuous Index: Within 8" of Joint:

Remarks:



Code: Description:	TF Tap Factory
Distance (ft):	137.5
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	10
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code: AMH Description: Manhole

Distance (ft):	180.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-103-119

Code: Description: DAZ Deposits Attached Other



Distance (ft):	180.7
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	7
Clock To:	5
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	F01
Within 8" of Joint:	YES
Remarks:	WANDER