Profile/Photo Observation Report



Date: 09/26/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 256.9 Owner: NA Pre Clean: **Not Known** P.O.#: **Justin Gonzales** PSR: P-403-003-004 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: Roche St. Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Light Highway Tape/Media #:

Purpose: Routine Assessment Dia/Height: 10"
Use: Sanitary Material: VCP

Drain Area: **NA** Lining:

Category: NA

Comment:

Location Details: Direction of Survey: Upstream

US MH: M-403-004 DS MH: M-403-003 Total Length Surveyed (ft): 253.7

2.08 512F 81.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.08 512F 81.00 Overall Quick: Overall Rating: Overall Index:

Position	Code	Observation	Video (sec)	Grade
103-003				
0.	AMH	Manhole	10	NA
0.	MWL	Water Level	22	NA
8.9	DAE	Deposits Attached Encrustation	51	M 2
28.5	DAE	Deposits Attached Encrustation	102	M 5
39.9	TF	Tap Factory	137	NA
72.9	DAZ(S01)	Deposits Attached Other	215	M 2
112.8	TFD	Tap Factory Defective	307	M 2
120.0	TF	Tap Factory	334	NA
// 184.8	MGO	General Observation	476	NA
253.7	АМН	Manhole	625	NA
253.7	DAZ(F01)	Deposits Attached Other	637	M 2



Code: AMH
Description: Manhole

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint: NO Remarks: M-403-003



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 8.9
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 7
Clock To: 5
1st Value:

Value Percent: 10.000


Continuous Index:

Within 8" of Joint: YE

Remarks:

2nd Value:

YES



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 28.5
Structural Grade: 0
O&M Grade: 5
Clock Start/From: 7
Clock To: 5
1st Value:

2nd Value:

Value Percent: 40.000

Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: TF

Description: Tap Factory


Distance (ft): 39.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 72.9
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 11
Clock To: 2
1st Value:

2nd Value:

Value Percent: 5.000
Continuous Index: S01
Within 8" of Joint: YES

Remarks: WANDER



Code: **TFD**

Description: Tap Factory Defective


Distance (ft): 112.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 2

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks: ENCRUSTATIONS IN TAP



Code: **TF**

Description: Tap Factory

Distance (ft): 120.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value:

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:

Code: MGO

Description: General Observation

4.000



Distance (ft): 184.8 Structural Grade: 0

O&M Grade: 0

Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent:

Continuous Index:

Within 8" of Joint: NO

Remarks: SPIDER WEBS AND WATER

DROPLETS ON LENS



Code: AMH
Description: Manhole

Distance (ft): 253.7
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-403-004



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 253.7
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 11
Clock To: 2

1st Value: 2nd Value: Value Percen

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: YES

Remarks: WANDER