

| Profile/Photo Observation Report |                    |                       |                    |                             |                 |
|----------------------------------|--------------------|-----------------------|--------------------|-----------------------------|-----------------|
| Date:                            | 09/13/2021         | Weather:              |                    | Coding:                     | PACP 7.0        |
| Pipe Length (f                   | :): <b>372.0</b>   | Owner:                | City of Hobart     | Pre Clean:                  | Light Cleaning  |
| P.O.#:                           | YES502259          | Surveyor:             | S. Bucklin         | PSR:                        | P-504-065.1-051 |
| Customer:                        | City of Hobart     | Clean Date:           | 09/09/2021         | Shape:                      | с               |
| Street:                          | North Guyer Stre   | et                    | Flow Control:      | Not Controlled              |                 |
| City:                            | Hobart, IN         |                       | Year Renewed:      |                             |                 |
| Location:                        | Local rural street | s with light traffic, | t Tape/Media #:    |                             |                 |
| Purpose:                         | Routine Assessme   | ent                   | Dia/Height:        | 8"                          |                 |
| Use:                             | Sanitary Sewage    | Pipe                  | Material:          | СР                          |                 |
| Drain Area:                      |                    |                       | Lining:            | None                        |                 |
| Category:                        | NA                 |                       |                    |                             |                 |
| Comment:                         |                    |                       |                    |                             |                 |
| Location Detai                   | ls:                |                       | Direction of Surve | y: Downstream               |                 |
| US MH:                           | M-504-051          | DS MH:                | M-504-065.1        | Total Length Surveyed (ft): | 166.3           |
| O&M Index:                       | 2.02               | O&M Quick:            | 412H               | O&M Rating:                 | 101.00          |
| Structural Index                 | 2.13               | Structural Qu         | iick: 3127         | Structural Rating:          | 17.00           |
| Overall Index:                   | 2.03               | Overall Quick         | 44.24              | Overall Rating:             | 118.00          |


|                  | Position        | Code      | Observation                     | Video (sec) | Grade |
|------------------|-----------------|-----------|---------------------------------|-------------|-------|
| M(504-)0         | 51              |           |                                 |             |       |
| <b>H</b>         | .0              | AMH       | Manhole                         | 1           | NA    |
|                  | .0              | MWL       | Miscellaneous Water Level       | 62          | NA    |
|                  | .4              | FS        | Fracture Spiral                 | 131         | S 3   |
|                  | .4              | DAE       | Deposits Attached Encrustation  | 185         | M 2   |
|                  | 3.2             | DAE       | Deposits Attached Encrustation  | 252         | M 2   |
|                  | 8.9             | DAE(S01)  | Deposits Attached Encrustation  | 324         | M 2   |
|                  | 36.3            | DAE       | Deposits Attached Encrustation  | 511         | M 2   |
|                  | 39.4            | DAE       | Deposits Attached Encrustation  | 569         | M 2   |
|                  | 41.0            | MWLS(S02) | Miscellaneous Water Level Sag   | 603         | S 2   |
| : ==             | 42.7            | DAE       | Deposits Attached Encrustation  | 641         | M 2   |
| Camera Direction | 45.4            | DAE       | Deposits Attached Encrustation  | 708         | M 2   |
| i i i            | 48.5            | DAE       | Deposits Attached Encrustation  | 770         | M 2   |
| nera             | 51.4            | DAE       | Deposits Attached Encrustation  | 831         | M 2   |
|                  | 51.4            | MWLS(F02) | Miscellaneous Water Level Sag   | 843         | S 2   |
|                  | 53.0            | ТВІ       | Tap Break-in Intruding          | 900         | M 2   |
|                  | 53.0            | DAE       | Deposits Attached Encrustation  | 954         | M 2   |
| ↓                | 63.8            | DAE       | Deposits Attached Encrustation  | 1072        | M 2   |
|                  | 63.8            | DAE       | Deposits Attached Encrustation  | 1093        | M 2   |
|                  | \ <u>\</u> 69.9 | DAE(S03)  | Deposits Attached Encrustation  | 1173        | M 2   |
|                  | \\ <u>76.0</u>  | RFJ       | Roots Fine Joint                | 1246        | M 1   |
|                  | 81.0            | MWLS(S04) | Miscellaneous Water Level Sag   | 1289        | S 2   |
|                  | 106.0           | MWLS(F04) | Miscellaneous Water Level Sag   | 1397        | S 2   |
|                  | / 107.4         | MMC       | Miscellaneous Material Change   | 1458        | NA    |
|                  | 108.9           | TF        | Tap Factory                     | 1494        | NA    |
|                  | 117.1           | TF        | Tap Factory                     | 1542        | NA    |
|                  | 119.2           | MMC       | Miscellaneous Material Change   | 1592        | NA    |
|                  | 119.2           | DAE(F03)  | Deposits Attached Encrustation  | 1610        | M 2   |
|                  | 119.2           | DAE(F01)  | Deposits Attached Encrustation  | 1619        | M 2   |
|                  | 123.0           | TFC       | Tap Factory Capped              | 1681        | NA    |
|                  | 124.8           | DAE       | Deposits Attached Encrustation  | 1714        | M 2   |
|                  | 150.5           | DSF(S05)  | Deposits Settled Fine           | 1854        | M 2   |
|                  | / 150.5         | MWL       | Miscellaneous Water Level       | 1862        | NA    |
|                  | 160.1           | MCU(S06)  | Miscellaneous Camera Underwater | 1950        | M 4   |
|                  | /166.3          | DSF(F05)  | Deposits Settled Fine           | 2136        | M 2   |
|                  | /166.3          | MCU(F06)  | Miscellaneous Camera Underwater | 2147        | M 4   |
|                  | 166.3           | MSA       | Miscellaneous Survey Abandoned  | 2154        | NA    |



| Code:               | AMH       |
|---------------------|-----------|
| Description:        | Manhole   |
|                     |           |
| Distance (ft):      | .0        |
| . ,                 |           |
| Structural Grade:   | 0         |
| O&M Grade:          | 0         |
| Clock Start/From:   |           |
| Clock To:           |           |
| 1st Value:          |           |
| 2nd Value:          |           |
| Value Percent:      |           |
| Continuous Index:   |           |
| Within 8" of Joint: | NO        |
| Remarks:            | M-504-051 |
|                     |           |




| Code:<br>Description:                                      | MWL<br>Miscellaneous Water Level |
|--|----------------------------------|
| Distance (ft):<br>Structural Grade:<br>O&M Grade:          | .0<br>0<br>0                     |
| Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value: |                                  |
| Value Percent:<br>Continuous Index:                        | 5.000                            |
| Within 8" of Joint:<br>Remarks:                            | ΝΟ                               |



| Code:               | FS              |
|---------------------|-----------------|
| Description:        | Fracture Spiral |
|                     |                 |
|                     |                 |
| Distance (ft):      | .4              |
| Structural Grade:   | 3               |
| O&M Grade:          | 0               |
| Clock Start/From:   | 9               |
| Clock To:           | 5               |
| 1st Value:          |                 |
| 2nd Value:          |                 |
| Value Percent:      |                 |
| Continuous Index:   |                 |
| Within 8" of Joint: | YES             |
| Remarks:            |                 |
|                     |                 |




| Code:<br>Description:   | DAE<br>Deposits Attached Encrustation |
|---|---------------------------------------|
| Distance (ft):<br>Structural Grade:<br>O&M Grade:<br>Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value:<br>Value Percent: | .4<br>0<br>2<br>9<br>10<br>5.000      |
| Continuous Index:<br>Within 8" of Joint:<br>Remarks:  | YES                                   |




| Code:<br>Description: | DAE<br>Deposits Attached Encrustation |
|-----------------------|---------------------------------------|
| Distance (ft):        | 3.2                                   |
| Structural Grade:     | 0                                     |
| O&M Grade:            | 2                                     |
| Clock Start/From:     | 7                                     |
| Clock To:             | 8                                     |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     |                                       |
| Within 8" of Joint:   | YES                                   |
| Remarks:              |                                       |




| Code:<br>Description:  | DAE<br>Deposits Attached Encrustation   |
|--|---|
| Distance (ft):<br>Structural Grade:<br>O&M Grade:<br>Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value:<br>Value Percent:<br>Continuous Index: | 8.9<br>0<br>2<br>4<br>8<br>5.000<br>501 |
| Within 8" of Joint:<br>Remarks:  | YES                                     |



| Code:<br>Description: | DAE<br>Deposits Attached Encrustation |
|-----------------------|---------------------------------------|
| Distance (ft):        | 36.3                                  |
| Structural Grade:     | 0                                     |
| O&M Grade:            | 2                                     |
| Clock Start/From:     | 3                                     |
| Clock To:             | 11                                    |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     |                                       |
| Within 8" of Joint:   | YES                                   |
| Remarks:              |                                       |




| Code:<br>Description:   | DAE<br>Deposits Attached Encrustation |
|---|---------------------------------------|
| Distance (ft):<br>Structural Grade:<br>O&M Grade:<br>Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value:<br>Value Percent: | 39.4<br>0<br>2<br>7<br>11<br>5.000    |
| Continuous Index:<br>Within 8" of Joint:<br>Remarks:  | YES                                   |




| Code:<br>Description: | MWLS<br>Miscellaneous Water Level Sag |
|-----------------------|---------------------------------------|
| ·                     | Ū                                     |
| Distance (ft):        | 41.0                                  |
| Structural Grade:     | 2                                     |
| O&M Grade:            | 0                                     |
| Clock Start/From:     |                                       |
| Clock To:             |                                       |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 15.000                                |
| Continuous Index:     | S02                                   |
| Within 8" of Joint:   | NO                                    |
| Remarks:              |                                       |




| Code:<br>Description: | DAE<br>Deposits Attached Encrustation |
|-----------------------|---------------------------------------|
| Distance (ft):        | 42.7                                  |
| Structural Grade:     | 0                                     |
| O&M Grade:            | 2                                     |
| Clock Start/From:     | 12                                    |
| Clock To:             | 2                                     |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     |                                       |
| Within 8" of Joint:   | YES                                   |
| Remarks:              |                                       |
|                       |                                       |




| Code:<br>Description: | DAE<br>Deposits Attached Encrustation |
|-----------------------|---------------------------------------|
| Distance (ft):        | 45.4                                  |
| Structural Grade:     | 0                                     |
| O&M Grade:            | 2                                     |
| Clock Start/From:     | 9                                     |
| Clock To:             | 11                                    |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     |                                       |
| Within 8" of Joint:   | YES                                   |
| Remarks:              |                                       |




| Code:<br>Description:                             | DAE<br>Deposits Attached Encrustation |
|---|---------------------------------------|
| Distance (ft):<br>Structural Grade:<br>O&M Grade: | 48.5<br>0<br>2                        |
| Clock Start/From:<br>Clock To:<br>1st Value:      | 8<br>4                                |
| 2nd Value:<br>Value Percent:<br>Continuous Index: | 5.000                                 |
| Within 8" of Joint:<br>Remarks:                   | YES                                   |




| Code:<br>Description: | DAE<br>Deposits Attached Encrustation |
|-----------------------|---------------------------------------|
|                       |                                       |
| Distance (ft):        | 51.4                                  |
| Structural Grade:     | 0                                     |
| O&M Grade:            | 2                                     |
| Clock Start/From:     | 7                                     |
| Clock To:             | 5                                     |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     |                                       |
| Within 8" of Joint:   | YES                                   |
| Remarks:              |                                       |




| Code:<br>Description:   | MWLS<br>Miscellaneous Water Level Sag |
|---|---------------------------------------|
| Distance (ft):<br>Structural Grade:<br>O&M Grade:<br>Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value:<br>Value Percent: | 51.4<br>2<br>0<br>15.000              |
| Continuous Index:<br>Within 8" of Joint:<br>Remarks:  | F02<br>NO                             |




| Code:               | ТВІ                    |
|---------------------|------------------------|
| Description:        | Tap Break-in Intruding |
|                     |                        |
| Distance (ft):      | 52.0                   |
| Distance (ft):      | 53.0                   |
| Structural Grade:   | 0                      |
| O&M Grade:          | 2                      |
| Clock Start/From:   | 10                     |
| Clock To:           |                        |
| 1st Value:          | 4.000                  |
| 2nd Value:          | 1.000                  |
| Value Percent:      |                        |
| Continuous Index:   |                        |
| Within 8" of Joint: | YES                    |
| Remarks:            |                        |
|                     |                        |




| Code:<br>Description:   | DAE<br>Deposits Attached Encrustation |
|---|---------------------------------------|
| Distance (ft):<br>Structural Grade:<br>O&M Grade:<br>Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value:<br>Value Percent: | 53.0<br>0<br>2<br>8<br>4<br>5.000     |
| Continuous Index:<br>Within 8" of Joint:<br>Remarks:  | NO                                    |



| Code:<br>Description: | DAE<br>Deposits Attached Encrustation |
|-----------------------|---------------------------------------|
|                       |                                       |
| Distance (ft):        | 63.8                                  |
| Structural Grade:     | 0                                     |
| O&M Grade:            | 2                                     |
| Clock Start/From:     | 9                                     |
| Clock To:             | 11                                    |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     |                                       |
| Within 8" of Joint:   | YES                                   |
| Remarks:              |                                       |




| Code:<br>Description: | DAE<br>Deposits Attached Encrustation |
|-----------------------|---------------------------------------|
| Distance (ft):        | 63.8                                  |
| Structural Grade:     | 0                                     |
| O&M Grade:            | 2                                     |
| Clock Start/From:     | 1                                     |
| Clock To:             | 4                                     |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     |                                       |
| Within 8" of Joint:   | YES                                   |
| Remarks:              |                                       |
|                       |                                       |




| Code:<br>Description: | DAE<br>Deposits Attached Encrustation |
|-----------------------|---------------------------------------|
| Distance (ft):        | 69.9                                  |
| Structural Grade:     | 0                                     |
| O&M Grade:            | 2                                     |
| Clock Start/From:     | 12                                    |
| Clock To:             | 12                                    |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     | S03                                   |
| Within 8" of Joint:   | YES                                   |

Remarks:




| RFJ<br>Roots Fine Joint |
|-------------------------|
| 76.0                    |
| 0                       |
| 1                       |
| 1                       |
|                         |
|                         |
|                         |
|                         |
|                         |
| YES                     |
|                         |
|                         |



| Code:<br>Description: | MWLS<br>Miscellaneous Water Level Sag |
|-----------------------|---------------------------------------|
| Distance (ft):        | 81.0                                  |
| Structural Grade:     | 2                                     |
| O&M Grade:            | 0                                     |
| Clock Start/From:     |                                       |
| Clock To:             |                                       |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     | S04                                   |
| Within 8" of Joint:   | NO                                    |
| Remarks:              |                                       |
|                       |                                       |




| Code:<br>Description: | MWLS<br>Miscellaneous Water Level Sag |
|-----------------------|---------------------------------------|
| Distance (ft):        | 106.0                                 |
| Structural Grade:     | 2                                     |
| O&M Grade:            | 0                                     |
| Clock Start/From:     |                                       |
| Clock To:             |                                       |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     | F04                                   |
| Within 8" of Joint:   | NO                                    |
| Remarks:              |                                       |
|                       |                                       |




| Code:<br>Description: | MMC<br>Miscellaneous Material Change |
|-----------------------|--------------------------------------|
|                       |                                      |
| Distance (ft):        | 107.4                                |
| Structural Grade:     | 0                                    |
| O&M Grade:            | 0                                    |
| Clock Start/From:     |                                      |
| Clock To:             |                                      |
| 1st Value:            |                                      |
| 2nd Value:            |                                      |
| Value Percent:        |                                      |
| Continuous Index:     |                                      |
| Within 8" of Joint:   | NO                                   |
| Remarks:              | CONCRETE TO PVC                      |
|                       |                                      |




| Code:<br>Description:   | TF<br>Tap Factory                |
|---|----------------------------------|
| Distance (ft):<br>Structural Grade:<br>O&M Grade:<br>Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value:<br>Value Percent:<br>Continuous Index:<br>Within 8" of Joint:<br>Remarks: | 108.9<br>0<br>12<br>4.000<br>YES |
|   |                                  |




| Code:<br>Description: | TF<br>Tap Factory |
|-----------------------|-------------------|
|                       |                   |
| Distance (ft):        | 117.1             |
| Structural Grade:     | 0                 |
| O&M Grade:            | 0                 |
| Clock Start/From:     | 11                |
| Clock To:             |                   |
| 1st Value:            | 4.000             |
| 2nd Value:            |                   |
| Value Percent:        |                   |
| Continuous Index:     |                   |
| Within 8" of Joint:   | YES               |
| Remarks:              |                   |
|                       |                   |



| Code:<br>Description: | MMC<br>Miscellaneous Material Change |
|-----------------------|--------------------------------------|
| Distance (ft):        | 119.2                                |
| Structural Grade:     | 0                                    |
| O&M Grade:            | 0                                    |
| Clock Start/From:     |                                      |
| Clock To:             |                                      |
| 1st Value:            |                                      |
| 2nd Value:            |                                      |
| Value Percent:        |                                      |
| Continuous Index:     |                                      |
| Within 8" of Joint:   | NO                                   |
| Remarks:              | PVC TO CONCRETE                      |
|                       |                                      |




| Code:               | DAE                            |
|---------------------|--------------------------------|
| Description:        | Deposits Attached Encrustation |
|                     |                                |
| Distance (ft):      | 119.2                          |
| Structural Grade:   | 0                              |
| O&M Grade:          | 2                              |
| Clock Start/From:   | 12                             |
| Clock To:           | 12                             |
| 1st Value:          |                                |
| 2nd Value:          |                                |
| Value Percent:      | 5.000                          |
| Continuous Index:   | F03                            |
| Within 8" of Joint: | YES                            |
| Remarks:            |                                |




| Code:   | DAE  |
|---|--|
| Description:  | Deposits Attached Encrustation                   |
| Distance (ft):<br>Structural Grade:<br>O&M Grade:<br>Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value:<br>Value Percent:<br>Continuous Index:<br>Within 8" of Joint:<br>Remarks: | 119.2<br>0<br>2<br>4<br>8<br>5.000<br>F01<br>YES |



| Code:<br>Description: | TFC<br>Tap Factory Capped |
|-----------------------|---------------------------|
| Distance (ft):        | 123.0                     |
| Structural Grade:     | 0                         |
| O&M Grade:            | 0                         |
| Clock Start/From:     | 10                        |
| Clock To:             |                           |
| 1st Value:            | 4.000                     |
| 2nd Value:            |                           |
| Value Percent:        |                           |
| Continuous Index:     |                           |
| Within 8" of Joint:   | YES                       |
| Remarks:              |                           |




| Code:<br>Description: | DAE<br>Deposits Attached Encrustation |
|-----------------------|---------------------------------------|
| Distance (ft):        | 124.8                                 |
| Structural Grade:     | 0                                     |
| O&M Grade:            | 2                                     |
| Clock Start/From:     | 3                                     |
| Clock To:             | 4                                     |
| 1st Value:            |                                       |
| 2nd Value:            |                                       |
| Value Percent:        | 5.000                                 |
| Continuous Index:     |                                       |
| Within 8" of Joint:   | YES                                   |
| Remarks:              |                                       |
|                       |                                       |



| Code:               | DSF                          |
|---------------------|------------------------------|
| Description:        | <b>Deposits Settled Fine</b> |
|                     |                              |
|                     | 450 5                        |
| Distance (ft):      | 150.5                        |
| Structural Grade:   | 0                            |
| O&M Grade:          | 2                            |
| Clock Start/From:   | 4                            |
| Clock To:           | 8                            |
| 1st Value:          |                              |
| 2nd Value:          |                              |
| Value Percent:      | 10.000                       |
| Continuous Index:   | S05                          |
| Within 8" of Joint: | YES                          |
| Remarks:            |                              |




| Code:<br>Description:  | MWL<br>Miscellaneous Water Level |
|--|----------------------------------|
| Distance (ft):<br>Structural Grade:<br>O&M Grade:<br>Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value:<br>Value Percent:<br>Continuous Index: | 150.5<br>0<br>0<br>35.000        |
| Within 8" of Joint:<br>Remarks:  | NO                               |




| MCU<br>Miscellaneous Camera Underwater |
|--|
| 160.1                                  |
| 0                                      |
| 4                                      |
|  |
|  |
|  |
|  |
|  |
| S06                                    |
| NO                                     |
|  |

Remarks:




| Code:<br>Description:   | DSF<br>Deposits Settled Fine |
|---|------------------------------|
| Distance (ft):<br>Structural Grade:<br>O&M Grade:<br>Clock Start/From:<br>Clock To:<br>1st Value:<br>2nd Value:<br>Value Percent: | 166.3<br>0<br>2<br>4<br>8    |
| Continuous Index:<br>Within 8" of Joint:<br>Remarks:  | F05<br>YES                   |



## Code: MCU Description: Miscellaneous Camera Underwater Distance (ft): 166.3 Structural Grade: 0 O&M Grade: 4 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index: F06 Within 8" of Joint: NO

Remarks:



| Code:<br>Description: | MSA<br>Miscellaneous Survey Abandoned                    |
|-----------------------|--|
| Distance (ft):        | 166.3  |
| Structural Grade:     | 0  |
| O&M Grade:            | 0  |
| Clock Start/From:     |  |
| Clock To:             |  |
| 1st Value:            |  |
| 2nd Value:            |  |
| Value Percent:        |  |
| Continuous Index:     |  |
| Within 8" of Joint:   | NO   |
| Remarks:              | CAMERA CANT MAKE IT PAST<br>UNKNOWN DEBRIS UNDER THE FLO |