Manhole Inspection Report



Date: 09/27/2022 Weather: Coding: RZMACP

 MH#:
 M-1005-001
 Owner:
 NA
 Len. Surveyed:
 3.7

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 4.7

Customer: Cert. #: U-907-5518 Wall Material: Concrete (cast in

place)

Street: 252' North of Hwy 130. 990' East of Project: Hobart, IN

City:Hobart, INGPS Northing:2287886.063Location:Local Rural StreetsGPS Easting:2912687.876Drain Area:SoutheastGPS Accuracy:Sub-Meter

Cover Shape: Circular Evidence of Surcharge: Yes

Cover Size: 24.0 Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 1.00 1400 4.00 Structural Index: Structural Quick: Structural Rating: 1.20 2114 6.00 Overall Index: Overall Quick: Overall Rating:

Position	Code	Observation	Video (sec)	Grade
001				
0.	MGO	General Observation	10	NA
0.	SRI	Surface Roughness Increased	21	S 1
\\.0	IW	Infil Weeper	32	M 2
3.7	MGO	General Observation	51	NA
3.7	SRI	Surface Roughness Increased	63	S 1

Code:



Description:	General Observation	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:	access mh	

MGO



Code: SRI

Description: Surface Roughness Increased

Distance (ft): .0
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: IW

Description: Infil Weeper

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 6
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: MGO

Description: General Observation

Distance (ft): 3.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end of survey



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 3.7
Structural Grade: 1

O&M Grade: 0

Clock Start/From: 12

Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: