Manhole Inspection Report



Date: 05/08/2018

Weather:

Coding:

RZMACP

MH#:

M-1005-003

Owner: NA

Len. Surveyed: 3.6 Rim to Invert:

P.O.#:

Surveyor: Jen Costello U-907-5518 Cert. #:

Wall Material:

Concrete (reinforced)

Street: City:

Customer:

685' South of Cleveland Ave. On Cou Project:

Hobart, IN

2915028.989

Location:

GPS Northing: GPS Easting:

2915028.989

Hobart, IN

Drain Area:

GPS Accuracy:

Sub-Meter

Cover Shape: Cover Size:

Northeast Circular

Evidence of Surcharge: No

22.5

Potential for Runoff: None

Comments:

O&M Index:

2.00 0.00

O&M Quick: Structural Quick:

2100 0000 2100

O&M Rating: Structural Rating:

Overall Rating:


2.00 0.00 2.00

Structural Index: Overall Index:

Wednesday, May 3, 2023

1

	Position	Code	Observation	Video (sec)	Grade
M-1005-0	03				
	0.	MGP	General Photo	10	NA
- 11	0.	DAE	Deposits Attached Encrustation	21	M 2
- 11	1.5	MGO	General Observation	37	NA
- 11	3.6	MGO	General Observation	55	NA
Camera Direction					



Description:	General Photo		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Step:	NO		
Remarks:	access MH		

MGP

Wednesday, May 3, 2023

Code:



Code: DAE


Description: Deposits Attached Encrustation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 1
Clock To: 4
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: MGO

Description: General Observation

Distance (ft): 3.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME

Wednesday, May 3, 2023