Manhole Inspection Report



Date: 03/21/2018 Weather: Coding: RZMACP

 MH#:
 M-108-044
 Owner:
 NA
 Len. Surveyed:
 9.3

 P.O.#:
 Surveyor:
 John Kuglmaier
 Rim to Invert:
 8.8

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: Mississippi St. 825' South of 57th Av Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0

Location: GPS Easting: **0.0**

Drain Area: Southwest GPS Accuracy: Nearest Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

.0 MGP General Photo 10 NA 2.8 MGP General Photo 29 NA 3.9 IS Infil Stain 45 NA 5.8 DAZ Deposits Attached Other 60 M 2 6.2 IS Infil Stain 73 NA 7.7 MGO General Observation 87 NA	Position	Code	Observation	Video (sec)	Grade
.0 MGP General Photo 10 NA 2.8 MGP General Photo 29 NA 3.9 IS Infil Stain 45 NA 5.8 DAZ Deposits Attached Other 60 M 2 6.2 IS Infil Stain 73 NA	08-044				
3.9 IS Infil Stain 45 NA	. /.	MGP	General Photo	10	NA
5.8 DAZ Deposits Attached Other 60 M 2 6.2 IS Infil Stain 73 NA	2.8	MGP	General Photo	29	NA
6.2 IS Infil Stain 73 NA	3.9	IS	Infil Stain	45	NA
	5.8	DAZ	Deposits Attached Other	60	M 2
7.7 MGO General Observation 87 NA	6.2	IS	Infil Stain	73	NA
	7.7	MGO	General Observation	87	NA



Description:	General Photo
Distance (ft): Structural Grade: O&M Grade: Clock Start/From:	.0 0 0
Clock To: 1st Value: 2nd Value:	
Value Percent: Step: Remarks:	NO

MGP

Wednesday, May 3, 2023

Code:



Code: MGP

Description: General Photo

Distance (ft): 2.8
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Step: NO

Remarks:



Code: IS

Description: Infil Stain

Distance (ft): 3.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 2
Clock To: 6
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 5.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks: Mixed materials

Wednesday, May 3, 2023 3



Code: IS

Description: Infil Stain

Distance (ft): 6.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 9

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 7.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.