Manhole Inspection Report



Date: 03/26/2018 Weather: Coding: RZMACP

 MH#:
 M-208-010
 Owner:
 NA
 Len. Surveyed:
 9.0

 P.O.#:
 Surveyor:
 John Kuglmaier
 Rim to Invert:
 9.1

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: North of 59th Pl. 146' East of Brookv Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Southwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

Positio	on Code	Observation	Video (sec)	Grade
-208-010				
.0	MGP	General Photo	10	NA
2.2	MGP	General Photo	28	NA
4.9	DSF	Deposits Settled Fine	47	M 2
7.6	MGO	General Observation	64	NA
111				
111				
111				
111				
111				
111				
HH.				



Description:	General Photo
Distance (ft): Structural Grade:	.0 0
O&M Grade:	0
Clock Start/From: Clock To:	
1st Value: 2nd Value:	
Value Percent: Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGP

Description: General Photo

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 4.9
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 10.000 Step: NO

Remarks:

2nd Value:

Code: MGO

Description: General Observation



Distance (ft): 7.6

Structural Grade: **0**O&M Grade: **0**

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: Step: **NO**

Remarks: Ins. Comp.

Wednesday, May 3, 2023 3