## **Manhole Inspection Report**



Date: 03/30/2018 Weather: Coding: RZMACP

 MH#:
 M-503-091
 Owner:
 NA
 Len. Surveyed:
 4.0

 P.O.#:
 Surveyor:
 John Kuglmaier
 Rim to Invert:
 5.0

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: 221' North of 38th St. and 199' East Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Northwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: Yes

Cover Size: 23.0 Potential for Runoff: None


Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
1-503-091				
.0	MGP	General Photo	10	NA
1.7	MGP	General Photo	27	NA
2.3	DAZ	Deposits Attached Other	42	M 2
3.4	MGO	General Observation	56	NA
Camera Direction				

Code:



Description:	General Photo	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:		

MGP

Wednesday, May 3, 2023



Code: MGP

Description: General Photo

Distance (ft): 1.7
Structural Grade: 0

O&M Grade: 0

 ${\sf Clock\ Start/From:}$ 

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 2.3
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 10.000 Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 3.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock Start/Froi Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023