Manhole Inspection Report



Date: 05/03/2018 Weather: Coding:

 MH#:
 M-705-034
 Owner:
 NA
 Len. Surveyed:
 9.6

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 9.8

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

RZMACP

Street: Center St. 195' South of Second St. Project: Hobart, IN
City: Hobart, IN GPS Northing: 41.53271866

Location: GPS Easting: -87.2538681

Drain Area: South GPS Accuracy: Nearest Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	1.00	O&M Quick:	1100	O&M Rating:	1.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	1.00	Overall Ouick:	1100	Overall Rating:	1.00

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
M-705-034				
.0	MGP	General Photo	10	NA
1.3	MGO	General Observation	26	NA
5.9	RFJ	Roots Fine Joint	48	M 1
9.3	MGO	General Observation	66	NA
Camera Direction				



Description:	General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH

MGP

Wednesday, May 3, 2023

Code:



Code: MGO

Description: General Observation

Distance (ft): 1.3
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 5.9
Structural Grade: 0

O&M Grade: 1

Clock Start/From: 4

Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:

Code:

Description: General Observation

MGO



Distance (ft): 9.3

Structural Grade: **0**O&M Grade: **0**

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023