Manhole Inspection Report



Date:

04/19/2018

Weather:

NA

Coding:

RZMACP

MH#: P.O.#:

M-708-009

Owner:

Rim to Invert:

Len. Surveyed: 11.1 11.8

Customer:

Surveyor: Cert. #:

John Kuglmaier U-1215-07002349

Wall Material:

Concrete (reinforced)

Street: City:

Lake Park Ave. 61st Ave. to the East. Project:

Hobart, IN

GPS Northing:

2904705.666

Location:

GPS Easting:

2904705.666

Drain Area: Cover Shape: Southwest

Hobart, IN

GPS Accuracy: **Sub-Meter**

Evidence of Surcharge: Yes

0000

3100

Cover Size:

22.5

Circular

Potential for Runoff:

None

Comments:

O&M Index:

Overall Index:

Structural Index:

3.00 O&M Quick: 0.00

3.00

Structural Quick: Overall Quick:

3100 O&M Rating:

Structural Rating: Overall Rating:

0.00 3.00

3.00

Wednesday, May 3, 2023

1

| Position | Code | Observation | Video (sec) | Grade |
|------------------|------|-----------------------|-------------|-------|
| M-708-009 | | | | |
| .0 | MGP | General Photo | 10 | NA |
| 2.8 | MGP | General Photo | 29 | NA |
| 8.4 | DSF | Deposits Settled Fine | 54 | M 3 |
| 10.1 | MGO | General Observation | 69 | NA |
| Camera Direction | | | | |



| Code: Description: | MGP General Photo |
|---|----------------------|
| Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: Remarks: | .0 0 0 |
| | |

Wednesday, May 3, 2023



Code: MGP

Description: General Photo

Distance (ft): 2.8
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 8.4
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 15.000
Step: NO

Remarks:

Code: MGO

Description: General Observation



Distance (ft): **10.1**Structural Grade: **0**

O&M Grade: **0**

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023 3