Manhole Inspection Report



Date: 03/27/2018 Weather: Coding:

MH#:M-803-026Owner:NALen. Surveyed:8.9P.O.#:Surveyor:John KuglmaierRim to Invert:10.0Customer:Cert. #:U-1215-07002349Wall Material:Concrete

(reinforced)

RZMACP

Street: Intersection of Ohio St. and 40th Av Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0

Location: GPS Easting: **0.0**

Drain Area: Northeast GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

Po	sition Code	Observation	Video (sec)	Grade
И-803-026				
.0	MGP	General Photo	10	NA
2.5	MGP	General Photo	29	NA
6.7	DSF	Deposits Settled Fine	51	M 2
7.5	MGO	General Observation	64	NA
Camera Direction				
irect				
۵ ا				
a l l				
3				
*				
111				
- 111				
- 11				
- 11				

Code:



Description:	General Photo	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:		

MGP

Wednesday, May 3, 2023



MGP Code:

Description: **General Photo**

Distance (ft): 2.5 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: **Deposits Settled Fine**

Distance (ft): 6.7 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 12 Clock To: 12 1st Value:

2nd Value:

Value Percent: 10.000 NO Step:

Remarks:

3



Code: MGO

Description: **General Observation**

Distance (ft): 7.5 Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.