Manhole Inspection Report



Date: 05/08/2018

Weather:

Cert. #:

Coding:

RZMACP

MH#:

M-904-021

Owner: NA Len. Surveyed:

P.O.#:

Surveyor: Jen Costello Rim to Invert:

6.2 Concrete Wall Material:

(reinforced)

5.6

Street:

Customer:

Fraser St. West. 181' North of Clevel Project:

Hobart, IN

City:

Hobart, IN

GPS Northing: 2911283.613

Location:

GPS Easting:

U-907-5518

2911283.613

Drain Area:

GPS Accuracy:

Sub-Meter

Cover Shape: Cover Size:

Northeast Circular

Evidence of Surcharge: No

22.5

Potential for Runoff: None

3100

Comments:

O&M Index: Structural Index:

Overall Index:

0.00 3.00

3.00

O&M Quick: Structural Quick: Overall Quick:

0000 O&M Rating: 3100

Structural Rating: Overall Rating:

0.00 3.00 3.00

1

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
904-021				
.0	MGP	General Photo	10	NA
.5	SAV	Surface Aggregate Visible	22	S 3
1.9	MGO	General Observation	39	NA
5.6	MGO	General Observation	60	NA



Description:	General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH

MGP

Wednesday, May 3, 2023 2

Code:



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): .5
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: MGO

Description: General Observation

Distance (ft): 5.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023