					ROBOTIO
Date:	03/19/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft)	: 91.2	Owner:	NA	Pre Clean:	Not Known
P.O.#:		Surveyor:	John Kuglmaier	PSR:	P-709-017-016
Customer:		Clean Date:	01/01/1900	Shape:	С
Street:	Oak		Flow Control:	Not Controlle	ł
City:	Hobart, IN		Year Renewed:		
Location:	Sidewalk		Tape/Media #:		
Purpose:	Maintenance Rela	ted	Dia/Height:	8"	
Use:	Sanitary		Material:	PVC	
Drain Area:	NA		Lining:		
Category:	NA				
Comment:					
Location Details	5:		Direction of Surv	ey: Downstream	
US MH:	M-709-016	DS MH:	M-709-017	Total Length Surveyed (ft): 97.2
D&M Index:	2.00	O&M Quick:	260	0 O&M Rating:	12.00
Structural Index:	0.00	Structural Qu			0.00
Overall Index:	2.00	Overall Quic			12.00

	Position	Code	Observation	Video (sec)	Grade
M(709	-016				
\sim	.0	AMH	Manhole	10	NA
- 11	-\\.0	MWL	Water Level	21	NA
- 11	4.9	DAGS(S01)	Deposits Attached Grease	43	M 2
	12.3	DAGS(F01)	Deposits Attached Grease	69	M 2
- 11	12.8	TF	Tap Factory	82	NA
- 11	26.9	DAGS(S02)	Deposits Attached Grease	121	M 2
	50.5	DAGS(F02)	Deposits Attached Grease	180	M 2
- 11	51.0	TF	Tap Factory	193	NA
- 11	97.2	AMH	Manhole	297	NA
Camera Direction					
M(709	-017				



Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-709-016



Code: MWL Description: Water Level

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code:	DAGS
Description:	Deposits Attached Grease

Distance (ft):	4.9
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	4
Clock To:	8
1st Value:	
2nd Value:	
Value Percent:	10.000
Continuous Index:	S01
Within 8" of Joint:	NO
Remarks:	



Code:DAGSDescription:Deposits Attached Grease

Distance (ft):	12.3
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	4
Clock To:	8
1st Value:	
2nd Value:	
Value Percent:	10.000
Continuous Index:	F01
Within 8" of Joint:	NO
Remarks:	Clock positions vary

TF

Tap Factory



Distance (ft):	12.8
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	10
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	

Code:

Description:




Code:DAGSDescription:Deposits Attached Grease

Distance (ft):	26.9
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	4
Clock To:	8
1st Value:	
2nd Value:	
Value Percent:	10.000
Continuous Index:	S02
Within 8" of Joint:	NO
Remarks:	

Code:

Description:



Distance (ft):	50.5
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	4
Clock To:	8
1st Value:	
2nd Value:	
Value Percent:	10.000
Continuous Index:	F02
Within 8" of Joint:	NO
Remarks:	Clock positions vary

DAGS

Deposits Attached Grease



Code:	TF
Description:	Tap Factory
Distance (ft):	51.0

Structural Grade:	0
O&M Grade:	0
Clock Start/From:	10
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code:	AMH
Description:	Manhole

Distance (ft):	97.2
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-709-017