## **Manhole Inspection Report**



Date: 05/11/2018 Weather: Coding: RZMACP

 MH#:
 M-1004-080
 Owner:
 NA
 Len. Surveyed:
 6.3

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 6.8

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: Tulip Ln. 308' North of Cypress Ln. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2914378.01

City: Hobart, IN GPS Northing: 2914378.013
Location: GPS Easting: 2914378.013

Drain Area: Northeast GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

0.00 0000 0.00 O&M Index: O&M Quick: O&M Rating: 4.00 4.00 Structural Index: Structural Quick: Structural Rating: 4.00 4.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

|                  | Position | Code | Observation         | Video (sec) | Grade |
|------------------|----------|------|---------------------|-------------|-------|
| M-1004-080       |          |      |                     |             |       |
| \ /.             | .0       | MGO  | General Observation | 10          | NA    |
|                  | .0       | FM   | Fracture Multiple   | 21          | S 4   |
|                  | 1.9      | MGO  | General Observation | 38          | NA    |
|                  | 2.9      | IS   | Infil Stain         | 54          | NA    |
|                  | 6.3      | MGO  | General Observation | 72          | NA    |
|                  |          |      |                     |             |       |
|                  |          |      |                     |             |       |
|                  |          |      |                     |             |       |
|                  |          |      |                     |             |       |
| <u>i</u>         |          |      |                     |             |       |
| Camera Direction |          |      |                     |             |       |
| ē D              |          |      |                     |             |       |
| Ē                |          |      |                     |             |       |
| ت<br>ت           |          |      |                     |             |       |
| 1111             |          |      |                     |             |       |
| 1111             |          |      |                     |             |       |
| <b>+</b>         |          |      |                     |             |       |
| - 111            |          |      |                     |             |       |
| - 111            |          |      |                     |             |       |
| - 111            |          |      |                     |             |       |
| - 111            |          |      |                     |             |       |
| - 111            |          |      |                     |             |       |
| - 111            |          |      |                     |             |       |
|                  |          |      |                     |             |       |
|                  |          |      |                     |             |       |
|                  |          |      |                     |             |       |



Description: **General Observation** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: **ACCESS MH** 

MGO

Wednesday, May 3, 2023 2

Code:



Code: FM


Description: Fracture Multiple

Distance (ft): .0
Structural Grade: 4
O&M Grade: 0
Clock Start/From: 6
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.9
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: IS

Description: Infil Stain

Distance (ft): 2.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 6.3
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023