Manhole Inspection Report



Date:

04/18/2018

Weather:

Coding:

RZMACP

MH#:

M-103-006

Owner: NA Len. Surveyed:

P.O.#:

Surveyor: Cert. #:

Jen Costello U-907-5518

Rim to Invert:

10.4 Concrete Wall Material:

(reinforced)

8.8

Street:

Customer:

Alley between 39th Ave. and 40th A Project:

Hobart, IN

City:

Hobart, IN

GPS Northing:

2891262.731

Location:

GPS Easting:

2891262.731

Drain Area:

Cover Shape:

Northwest

GPS Accuracy:

Sub-Meter

Cover Size:

Circular 23.0

Evidence of Surcharge: Potential for Runoff:

No None

Comments:

O&M Index:

2.00

O&M Quick:

2200 0000

2200

O&M Rating: Structural Rating:

4.00 0.00

4.00

Structural Index: Overall Index:

0.00 Structural Quick: 2.00 Overall Quick:

Overall Rating:

Wednesday, May 3, 2023

| Position | Code | Observation | Video (sec) | Grade |
|------------------|------|---------------------|-------------|-------|
| M-103-006 | | | | |
| .0 | MGO | General Observation | 10 | NA |
| 1.6 | MGP | General Photo | 26 | NA |
| 4.1 | IW | Infil Weeper | 44 | M 2 |
| 8.8 | OBZ | Obstacle Other | 65 | M 2 |
| Camera Direction | | | | |




Code: MGO

Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks: access MH



Code: MGP

Description: General Photo

Distance (ft): 1.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: IW

Description: Infil Weeper

Distance (ft): 4.1
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: OBZ

Description: Obstacle Other

Distance (ft): 8.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 3
1st Value:

2nd Value:

Value Percent: 5.000
Step: NO
Remarks: BOARD