Manhole Inspection Report



Date: 04/18/2018 Weather: Coding: RZMACP

MH#: M-103-018 Owner: NA Len. Surveyed: 5.6
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 6.6

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: Willow St. 160' South of 39th Ave. Project: Hobart, IN

City: Hobart, IN GPS Northing: 2890747.682

Location: GPS Easting: 2890747.682

Drain Area: Northwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 2.00 2100 2.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
103-018				
.0	MGP	General Photo	10	NA
1.9	IS	Infil Stain	26	NA
2.2	MGP	General Photo	40	NA
3.0	DAZ	Deposits Attached Other	55	M 2
4.7	IS	Infil Stain	71	NA
5.1	MGO	General Observation	84	NA



Description:	General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023

Code:



Code: IS

Description: Infil Stain

Distance (ft): 1.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 4

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGP


Description: General Photo

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: DAZ

Description: Deposits Attached Other


Distance (ft): 3.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks: Mixed materials

Wednesday, May 3, 2023 3



Code: IS

Description: Infil Stain

Distance (ft): 4.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From: 1

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 5.1
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.