Manhole Inspection Report



Date: 10/04/2022 Weather: Coding: RZMACP

 MH#:
 M-103-115
 Owner:
 NA
 Len. Surveyed:
 14.7

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 15.8

Customer: Cert. #: U-907-5518 Wall Material: Concrete (cast in

place)

Street: Maple St. 366' South of 38th Ave. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2294881.41

Location:Local Rural StreetsGPS Easting:2889723.309Drain Area:NorthwestGPS Accuracy:Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 24.0 Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 1.00 1B00 15.00 Structural Index: Structural Quick: Structural Rating: 1.06 **211B** 17.00 Overall Index: Overall Quick: Overall Rating:

Position	Code	Observation	Video (sec)	Grade
3-115				
.0	MGO	General Observation	10	NA
0.	SRI	Surface Roughness Increased	21	S 1
2.8	MGO	General Observation	40	NA
14.7	DSF	Deposits Settled Fine	79	M 2
14.7	SRI	Surface Roughness Increased	90	S 1
14.7	MGO	General Observation	101	NA

Code:



Description:	General Observation	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:	access mh	

MGO



Code: SRI


Description: Surface Roughness Increased

Distance (ft): .0
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.8
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: underside of frame



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 14.7
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 12

Clock To: 12

1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 14.7
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 14.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Step: NO

Remarks: end of survey