Date:	04/16/2018	Weather:		Coding:	RZMACP
MH#:	M-103-120	Owner:	NA	Len. Surveyed:	8.7
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	10.2
Customer:		Cert. #:	U-907-5518	Wall Material:	Concrete (reinforced)
Street:	Missouri St. 229' So	outh of 38th Ave.	Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	2890087.606	
ocation:		GPS Easting:	2890087.606		
Drain Area:	ver Shape: Circular ver Size: 23.0		GPS Accuracy: Evidence of Surcharge:	Sub-Meter No None	
Cover Shape:					
Cover Size: Comments:			Potential for Runoff:		
O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	3.00	Structural Qu	iick: 3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quicl	c 3121	Overall Rating:	5.00

Position	Code	Observation	Video (sec)	Grade
103-120				
.0	MGO	General Observation	10	NA
1.3	SAV	Surface Aggregate Visible	24	S 3
/1.3	MGO	General Observation	37	NA
3.5	IS	Infil Stain	55	NA
7.6	DSF	Deposits Settled Fine	75	M 2
8.7	MGO	General Observation	89	NA




Code: Description:	MGO General Observation
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH



Code:SAVDescription:Surface Aggregate Visible

Distance (ft):	1.3
Structural Grade:	3
O&M Grade:	0
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: Description:	MGO General Observation
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: Remarks:	1.3 0 0 NO UNDERSIDE OF FRAME
Remarks:	UNDERSIDE OF FRAME



Code: Description:	IS Infil Stain
Distance (ft):	3.5
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	9
Clock To:	3
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code:DSFDescription:Deposits Settled Fine

Distance (ft):	7.6
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code:	MGO
Description:	General Observation
Distance (ft):	8.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	END SURVEY

Wednesday, May 3, 2023