Date:	04/16/2018	Weather:		Coding:	RZMACP
MH#:	M-103-132	Owner:	NA	Len. Surveyed:	5.9
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	7.0
Customer:		Cert. #:	U-907-5518	Wall Material:	Concrete (reinforced)
Street:	between Mississippi St. and Swift St. Project:			Hobart, IN	
City:	Hobart, IN	(	GPS Northing:	2888924.971	
Location:		(	GPS Easting:	2888924.971	
Drain Area:	Northwest	(	GPS Accuracy:	Sub-Meter	
Cover Shape:	Circular	I	Evidence of Surcharge:	No	
Cover Size: Comments:	23.0	I	Potential for Runoff:	None	
O&M Index:	2.00	O&M Quick:	2200	O&M Rating:	4.00
Structural Index:	0.00	Structural Quie	ck: 0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2200	Overall Rating:	4.00

	Position	Code	Observation	Video (sec)	Grade
M-103-13	2				
	.0	MGO	General Observation	10	NA
	.0	IW	Infil Weeper	21	M 2
	1.5	MGO	General Observation	38	NA
	5.4	DSF	Deposits Settled Fine	59	M 2
	5.9	MGO	General Observation	71	NA
Camera Direction					



Code: Description:	MGO General Observation
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH

\_\_\_\_



Code:	IW
Description:	Infil Weeper
	_
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	3
Clock To:	4
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: Description:	MGO General Observation
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: Remarks:	1.5 0 0 NO UNDERSIDE OF FRAME
•	



Code: Description:	DSF Deposits Settled Fine
Distance (ft):	5.4
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code:MGODescription:General Observation

Distance (ft):	5.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	END SURVEY