Date:	04/16/2018	Weather:		Coding:	RZMACP
MH#:	M-103-133	Owner:	NA	Len. Surveyed:	7.0
P.O.#:		Surveyor:	John Kuglmaier	Rim to Invert:	8.6
Customer:		Cert. #:	U-1215-07002349	Wall Material:	Concrete (reinforced)
Street:	Alley / Mississippi St. and Swift St. 4 Project:		Hobart, IN		
City:	Hobart, IN	C	GPS Northing:	0.0	
Location:		(GPS Easting:	0.0	
Drain Area:	Northwest		GPS Accuracy:	Nearest Meter	
Cover Shape:	Circular	E	vidence of Surcharge:	No	
Cover Size: Comments:	23.0		Potential for Runoff:	None	
O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
	0.00				0.00
Structural Index: Overall Index:	2.00	Structural Quic Overall Quick:	2100	Structural Rating: Overall Rating:	2.00

Position	Code	Observation	Video (sec)	Grade
л-103-133				
0.	MGP	General Photo	10	NA
2.1	MGP	General Photo	28	NA
5.6	DSF	Deposits Settled Fine	49	M 2
6.4	MGO	General Observation	62	NA
Camera Direction				



Code: Description:	MGP General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: MGP Description: **General Photo** Distance (ft): 2.1 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks:



Code:	DSF
Description:	Deposits Settled Fine
Distance (ft):	5.6
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	6
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code:	MGO	
Description:	General Observation	
Distance (ft):	6.4	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:	Ins. Comp.	