## **Manhole Inspection Report**



Date: 09/20/2022 Weather: Coding: RZMACP

 MH#:
 M-108-041
 Owner:
 NA
 Len. Surveyed:
 4.4

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 5.6

Customer: Cert. #: U-907-5518 Wall Material: Concrete (cast in

place)

Street: West 15th Pl. Mississippi St. to the S Project: Hobart, IN

City:Hobart, INGPS Northing:2281260.609Location:Local Rural StreetsGPS Easting:2889138.181Drain Area:SouthwestGPS Accuracy:Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 24.0 Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2200	O&M Rating:	4.00
Structural Index:	1.00	Structural Quick:	1400	Structural Rating:	4.00
Overall Index:	1.33	Overall Quick:	2214	Overall Rating:	8.00

Position	Code	Observation	Video (sec)	Grade
08-041				
.0	MGO	General Observation	10	NA
0.	SRI	Surface Roughness Increased	21	S 1
1.4	ISGT	Intruding Sealing Grout	37	M 2
4.4	DSF	Deposits Settled Fine	56	M 2
4.4	SRI	Surface Roughness Increased	66	S 1
4.4	MGO	General Observation	76	NA
Ш				

Code:



Description:	General Observation		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Step:	NO		
Remarks:	access mh		

MGO



Code: SRI

Description: Surface Roughness Increased

Distance (ft): .0
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: ISGT

Description: Intruding Sealing Grout

Distance (ft): 1.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 5.000 Step: NO

Remarks:

Code:

2nd Value:

Description: Deposits Settled Fine

DSF



Distance (ft): 4.4
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 12

Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 4.4
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 4.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end of survey