## **Manhole Inspection Report**



Date: 04/17/2018 Weather: Coding: RZMACP

 MH#:
 M-203-050
 Owner:
 NA
 Len. Surveyed:
 2.2

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 3.5

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: Alley between 37th Ave. and 38th A Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0

Location: GPS Easting: **0.0** 

Drain Area: Northwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-203-05	50				
	0	MGO	General Observation	10	NA
- 11	1.0	DSF	Deposits Settled Fine	24	M 2
- 11	2.2	MGO	General Observation	37	NA
Camera Direction					

Code:

Description:



Distance (ft):

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

MGO

**General Observation** 

Step: NO

Remarks: ACCESS MH



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 1.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY