Manhole Inspection Report



Date: 04/17/2018 Weather: Coding: RZMACP

 MH#:
 M-203-051
 Owner:
 NA
 Len. Surveyed:
 6.4

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 7.8

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: 38th Ave. 167' West of Evergreen St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0

Location: GPS Easting: **0.0**

Drain Area: Northwest GPS Accuracy: Nearest Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

O&M Index:	1.50	O&M Quick:	2111	O&M Rating:	3.00
Structural Index:	1.00	Structural Quick:	1100	Structural Rating:	1.00
Overall Index:	1.33	Overall Quick:	2112	Overall Rating:	4.00

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
M-203-051				
.0	MGO	General Observation	10	NA
1.0	SRI	Surface Roughness Increased	23	S 1
1.4	MGP	General Photo	37	NA
//1.7	RFJ	Roots Fine Joint	50	M 1
4.4	IW	Infil Weeper	66	M 2
6.4	MGO	General Observation	81	NA
Camera Direction				



Code: MGO

Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks: ACCESS MH



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 1.0
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGP

Description: General Photo

Distance (ft): 1.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 1.7
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: IW


Description: Infil Weeper

Distance (ft): 4.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 5

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 6.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY