Date:	03/25/2018	Weather:		Coding:	RZMACP
MH#:	M-208-015	Owner:	NA	Len. Surveyed:	9.5
P.O.#:		Surveyor:	John Kuglmaier	Rim to Invert:	11.2
Customer:		Cert. #:	U-1215-07002349	Wall Material:	Concrete (reinforced)
Street:	59th Pl. Minnesota	St. to the South	Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	0.0	
Location:			GPS Easting:	0.0	
Drain Area:	Southwest		GPS Accuracy:	Nearest Meter	
Cover Shape:	Circular		Evidence of Surcharge:	Yes	
Cover Size: Comments:	22.5		Potential for Runoff:	None	
O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Qu		Structural Rating:	0.00
Overall Index:	2.00	Overall Quic		Overall Rating:	2.00

Posit	on Code	Observation	Video (sec)	Grade
-208-015				
.0	MGP	General Photo	10	NA
1.6	MGP	General Photo	27	NA
/3.9	IS	Infil Stain	45	NA
/ 5.9	DSF	Deposits Settled Fine	61	M 2
7.7	MGO	General Observation	75	NA




Code:	MGP	
Description:	<b>General Photo</b>	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:		

\_\_\_\_



Code: MGP Description: **General Photo** Distance (ft): 1.6 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks:



Code: Description:	IS Infil Stain
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step:	3.9 0 1 5 NO
Remarks:	



Code:	DSF	
Description:	Deposits Settled Fine	
Distance (ft):	F 0	
Distance (ft):	5.9	
Structural Grade:	0	
O&M Grade:	2	
Clock Start/From:	12	
Clock To:	12	
1st Value:		
2nd Value:		
Value Percent:	10.000	
Step:	NO	
Remarks:		



Code: MG Description: Ger

MGO General Observation

Distance (ft):	7.7	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:	Ins. Comp.	