Manhole Inspection Report



Date: 03/26/2018 Weather: Coding: RZMACP

MH#:M-208-017Owner:NALen. Surveyed:9.2P.O.#:Surveyor:John KuglmaierRim to Invert:10.0Customer:Cert. #:U-1215-07002349Wall Material:Concrete

(reinforced)

Street: **E L'pool 144' W Brkview** Project: **Hobart, IN**

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Southwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: Yes

Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
M-208-017				
.0	MGP	General Photo	10	NA
2.3	MGP	General Photo	28	NA
4.4	DSF	Deposits Settled Fine	46	M 2
7.5	MGO	General Observation	64	NA
<u>e</u>				
Camera Direction				
ne l				
ca - Ca				
↓				
111				
- 11				
 				
- 11				
- 11				
- 11				
- 11				

Code:



Description:	General Photo
Distance (ft): Structural Grade:	.0 0
O&M Grade:	0
Clock Start/From: Clock To:	
1st Value: 2nd Value:	
Value Percent:	
Step: Remarks:	NO

MGP

Wednesday, May 3, 2023 2



Code: MGP

Description: General Photo

Distance (ft): 2.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 4.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 10.000
Step: NO

Remarks:

Code:

Description: General Observation

MGO

NO



Distance (ft): **7.5**

Structural Grade: **0**O&M Grade: **0**

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: Step:

Remarks: Ins. Comp.

Wednesday, May 3, 2023 3