Manhole Inspection Report



Date: 03/25/2018 Weather: Coding: RZMACP

MH#: M-209-005 Owner: NA Len. Surveyed: 4.8 P.O.#: Surveyor: John Kuglmaier Rim to Invert: 5.6

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: **62nd Pl. 87' East of Minnesota St.** Project: **Hobart, IN**

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Southwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: Yes
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	3.00	O&M Quick:	3100	O&M Rating:	3.00
Structural Index:	4.00	Structural Quick:	4100	Structural Rating:	4.00
Overall Index:	3.50	Overall Ouick:	4131	Overall Rating	7.00

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-209-00)5				
	.0	MGP	General Photo	10	NA
- 11	\0	FM	Fracture Multiple	22	S 4
- 11	1.2	DAZ	Deposits Attached Other	36	M 3
- 11	1.9	MGP	General Photo	51	NA
- 11	3.7	MGO	General Observation	68	NA
Camera Direction					
Camer					



Description: **General Photo** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: NO Step: Remarks:

MGP

Wednesday, May 3, 2023 2

Code:



Code: FM

Description: Fracture Multiple

Distance (ft): .0
Structural Grade: 4
O&M Grade: 0
Clock Start/From: 8
Clock To: 3
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:




Code: DAZ

Description: Deposits Attached Other

Distance (ft): 1.2
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 15.000
Step: NO

Remarks: Mixed materials



Code: MGP

Description: General Photo

Distance (ft): 1.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 3.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

4

Wednesday, May 3, 2023