## **Manhole Inspection Report**



Date: 03/25/2018 Weather: Coding: RZMACP

MH#: M-209-013 Owner: NA Len. Surveyed: 8.4
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 9.4

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: South of 61st Pl. 141' West of Minne Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0

Location: GPS Easting: **0.0** 

Drain Area: Southwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	3.00	O&M Quick:	3100	O&M Rating:	3.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	3.00	Overall Quick:	3200	Overall Rating:	6.00

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-209-0	13				
	0.	MGP	General Photo	10	NA
- 11	2.4	MGP	General Photo	29	NA
- 11	5.3	DAZ	Deposits Attached Other	48	M 3
- 11	5.4	SAV	Surface Aggregate Visible	60	S 3
- 11	6.9	MGO	General Observation	75	NA
Camera Direction					



Description:	General Photo
Distance (ft): Structural Grade:	.0 0
O&M Grade: Clock Start/From:	0
Clock To:	
1st Value: 2nd Value:	
Value Percent: Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023

Code:



Code: MGP

Description: General Photo

Distance (ft): 2.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From: Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:

2nd Value:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 5.3
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 15.000 Step: NO

Remarks: Mixed materials



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 5.4
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 6.9
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023