Manhole Inspection Report



Date:

03/25/2018

Weather:

Coding:

RZMACP

MH#:

M-209-022

Owner: NA Len. Surveyed:

P.O.#:

Customer:

John Kuglmaier Surveyor: U-1215-07002349 Cert. #:

10.7 Rim to Invert: 11.0

Concrete Wall Material:

(reinforced)

Street:

North of 62nd Pl. 141' West of Wisc Project:

Hobart, IN

City:

GPS Northing:

0.0 0.0

Location:

GPS Easting:

Drain Area: Cover Shape: Southwest

Hobart, IN

GPS Accuracy:

Nearest Meter

Cover Size:

Circular

22.5

Evidence of Surcharge: Potential for Runoff:

Yes None

Comments:

2.00 O&M Quick: 0.00 Structural Quick:

2100 0000

2100

O&M Rating: Structural Rating:

Overall Rating:

2.00 0.00 2.00

O&M Index: Structural Index: Overall Index:

2.00

Overall Quick:

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
1-209-022					
\ /.	0	MGP	General Photo	10	NA
1	2.6	MGP	General Photo	29	NA
[2	4.0	IS	Infil Stain	46	NA
	5.6	IS	Infil Stain	61	NA
	5.6	IS	Infil Stain	73	NA
	7.8	DAZ	Deposits Attached Other	89	M 2
	9.0	MGO	General Observation	103	NA
Camera Direction					



Description:	General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023

Code:



Code: MGP

Description: General Photo

Distance (ft): 2.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: IS

Description: Infil Stain

Distance (ft): 4.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 2
Clock To:
1st Value:
2nd Value:

Step: NO

Remarks:

Code:

Value Percent:

Description: Infil Stain

IS



Distance (ft): 5.6

Structural Grade: 0

O&M Grade: 0

Clock Start/From: 11

Clock To: 1st Value: 2nd Value:

Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: IS

Description: Infil Stain

Distance (ft): 5.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From: 5

Clock To: 7

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 7.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 5.000
Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 9.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023