Manhole Inspection Report



Date: 04/12/2018 Weather: Coding: RZMACP

MH#: M-303-020 Owner: NA Len. Surveyed: 5.2
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 5.9

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: On Ridgelawn Dr. 194' South of 39th Project: Hobart, IN

City: Hobart, IN GPS Northing: 2895418.11

Location: GPS Easting: 2895418.11

Drain Area: Northwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: Yes

Cover Size: 23.0 Potential for Runoff: None

Comments:


 O&M Index:
 2.00
 O&M Quick:
 2100
 O&M Rating:
 2.00

 Structural Index:
 0.00
 Structural Quick:
 0000
 Structural Rating:
 0.00

Overall Index: 2.00 Overall Quick: 2100 Overall Rating: 2.00

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
J- \$03-0 20				
.0	MGP	General Photo	10	NA
1.9	MGP	General Photo	28	NA
2.7	DAZ	Deposits Attached Other	43	M 2
4.5	MGO	General Observation	58	NA



Description:	General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGP

Description: General Photo

Distance (ft): 1.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: DAZ


Description: Deposits Attached Other

Distance (ft): 2.7
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 10.000 Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 4.5
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock StartyFfor Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.