


Manhole Inspection Report



Date:	09/20/2022	Weather:		Coding:	RZMACP
MH#:	M-303-047	Owner:	NA	Len. Surveyed:	14.4
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	16.0
Customer:		Cert. #:	U-907-5518	Wall Material:	Concrete (cast in place)

Street:	Ridgelawn St. 248' South of 37th Av	Project:	Hobart, IN
City:	Hobart, IN	GPS Northing:	2295610.466
Location:	Yard	GPS Easting:	2895399.349
Drain Area:	Northwest	GPS Accuracy:	Sub-Meter
Cover Shape:	Circular	Evidence of Surcharge:	No
Cover Size:	24.0	Potential for Runoff:	None
Comments:			

O&M Index:	1.75	O&M Quick:	2311	O&M Rating:	7.00
Structural Index:	3.00	Structural Quick:	5111	Structural Rating:	6.00
Overall Index:	2.17	Overall Quick:	5123	Overall Rating:	13.00

	Position	Code	Observation	Video (sec)	Grade
	M-303-047				
	.0	MGO	General Observation	10	NA
	.0	SRI	Surface Roughness Increased	21	S 1
	.0	SRV	Surface Reinforcement Visible	32	S 5
	2.3	MGO	General Observation	50	NA
	10.4	RFJ	Roots Fine Joint	81	M 1
	14.4	OBZ	Obstacle Other	100	M 2
	14.4	DSF	Deposits Settled Fine	111	M 2
	14.4	MGO	General Observation	122	NA
	14.4	OBM	Obstacle Pipe Material	134	M 2



Code: **MGO**
Description: **General Observation**

Distance (ft): **.0**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks: **access mh**



Code: **SRI**
Description: **Surface Roughness Increased**

Distance (ft): **.0**
Structural Grade: **1**
O&M Grade: **0**
Clock Start/From: **12**
Clock To: **12**
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks:



Code: **SRV**
Description: **Surface Reinforcement Visible**

Distance (ft): **.0**
Structural Grade: **5**
O&M Grade: **0**
Clock Start/From: **2**
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks:



Code: **MGO**
Description: **General Observation**

Distance (ft): **2.3**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks: **underside of frame**



Code: **RFJ**
Description: **Roots Fine Joint**

Distance (ft): **10.4**
Structural Grade: **0**
O&M Grade: **1**
Clock Start/From: **8**
Clock To: **9**
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks:



Code: **OBZ**
Description: **Obstacle Other**

Distance (ft): **14.4**
Structural Grade: **0**
O&M Grade: **2**
Clock Start/From: **12**
Clock To: **12**
1st Value:
2nd Value:
Value Percent: **10.000**
Step: **NO**
Remarks: **misc**



Code: **DSF**
Description: **Deposits Settled Fine**

Distance (ft): **14.4**
Structural Grade: **0**
O&M Grade: **2**
Clock Start/From: **12**
Clock To: **12**
1st Value:
2nd Value:
Value Percent: **5.000**
Step: **NO**
Remarks:



Code: **MGO**
Description: **General Observation**

Distance (ft): **14.4**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks: **end of survey**



Code: **OBM**
Description: **Obstacle Pipe Material**

Distance (ft): **14.4**
Structural Grade: **0**
O&M Grade: **2**
Clock Start/From: **6**
Clock To: **12**
1st Value:
2nd Value:
Value Percent: **5.000**
Step: **NO**
Remarks: