Manhole Inspection Report



Date: 04/12/2018 Weather: Coding: RZMACP

 MH#:
 M-303-049
 Owner:
 NA
 Len. Surveyed:
 5.4

 P.O.#:
 Surveyor:
 John Kuglmaier
 Rim to Invert:
 6.1

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: Northwest of L.S. #4. Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Northwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

| O&M Index: | 2.00 | O&M Quick: | 2100 | O&M Rating: | 2.00 |
|-------------------|------|-------------------|------|--------------------|------|
| Structural Index: | 0.00 | Structural Quick: | 0000 | Structural Rating: | 0.00 |
| Overall Index: | 2.00 | Overall Quick: | 2100 | Overall Rating: | 2.00 |


| Position | Code | Observation | Video (sec) | Grade |
|----------|------|-------------------------|-------------|-------|
| 3-049 | | | | |
| .0 | MGP | General Photo | 10 | NA |
| 2.1 | MGP | General Photo | 28 | NA |
| 3.2 | DAZ | Deposits Attached Other | 44 | M 2 |
| 4.1 | IS | Infil Stain | 57 | NA |
| 4.4 | IS | Infil Stain | 70 | NA |
| 4.4 | IS | Infil Stain | 82 | NA |
| 4.7 | MGO | General Observation | 94 | NA |
| | | | | |

Code:



| Description: | General Photo | |
|-------------------|---------------|--|
| | | |
| Distance (ft): | .0 | |
| Structural Grade: | 0 | |
| O&M Grade: | 0 | |
| Clock Start/From: | | |
| Clock To: | | |
| 1st Value: | | |
| 2nd Value: | | |
| Value Percent: | | |
| Step: | NO | |
| Remarks: | | |
| | | |

MGP



Code: MGP

Description: General Photo

Distance (ft): 2.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:




Code: DAZ

Description: Deposits Attached Other

Distance (ft): 3.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 5.000
Step: NO

Remarks: Mixed materials



Code: IS

Description: Infil Stain

Distance (ft): 4.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 8
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: IS

Description: Infil Stain

Distance (ft): 4.4
Structural Grade: 0


O&M Grade: 0

Clock Start/From: 12

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: IS

Description: Infil Stain

Distance (ft): 4.4
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 9

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 4.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.