
Date:	04/13/2018	Weather:		Coding:	RZMACP
MH#:	M-303-062	Owner:	NA	Len. Surveyed:	3.3
P.O.#:		Surveyor:	John Kuglmaier	Rim to Invert:	4.5
Customer:		Cert. #:	U-1215-07002349	Wall Material:	Concrete (reinforced)
Street:	W. Hansen Blvd. 41' South of N. Han Project: Hobart, IN				
City:	Hobart, IN	(GPS Northing:	0.0	
Location:		C	GPS Easting:	0.0	
Drain Area:	Northwest	(GPS Accuracy:	Nearest Meter	
Cover Shape:	Circular	E	vidence of Surcharge:	No	
Cover Size: Comments:	23.0	F	Potential for Runoff:	None	
O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quic	:k: 0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Position	Code	Observation	Video (sec)	Grade
1-803-062				
.0	MGP	General Photo	10	NA
1.5	DAZ	Deposits Attached Other	25	M 2
1.7	MGP	General Photo	39	NA
2.9	MGO	General Observation	55	NA



Code: Description:	MGP General Photo
Distance (ft):	.0
Structural Grade:	.0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: DAZ Description: **Deposits Attached Other**

Distance (ft):	1.5
Distance (It).	1.5
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	Mixed materials



Code: Description:	MGP General Photo
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step:	1.7 0 0
Remarks:	



Code:	MGO
Description:	General Observation
Distance (ft):	2.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	Ins. Comp.