Manhole Inspection Report



Date:

Customer:

05/17/2018

Weather:

Coding:

RZMACP

MH#:

M-305-001

Owner: NA

Len. Surveyed: 7.3

P.O.#:

Surveyor: Jen Costello
Cert. #: U-907-5518

Rim to Invert: Wall Material:

Concrete

(reinforced)

Street:

North of 49th Ave. 145' West of Cres Project:

Hobart, IN

City:

Hobart, IN GPS Northing:

2896770.427

Location:

GPS Easting:

2896770.427

Drain Area:

GPS Accuracy:

Sub-Meter

Cover Shape:

West Circular

Evidence of Surcharge: No

Cover Size: 22.5

Potential for Runoff:

None

Comments:

O&M Index:

2.00 O&M Quick:

O&M Rating:
O000 Structural Rat

4.00 0.00

4.00

Structural Index:
Overall Index:

0.00 Stru

2.00

Structural Quick:
Overall Quick:

O000 Structural Rating:Overall Rating:

Wednesday, May 3, 2023

1

	Position	Code	Observation	Video (sec)	Grade
M-805-001	1				
	.0	MGO	General Observation	10	NA
- 11	1.2	MGO	General Observation	25	NA
	1.2	OBP	Obstacle External Pipe or Cable	38	M 2
	2.3	OBP	Obstacle External Pipe or Cable	53	M 2
	7.3	MGO	General Observation	75	NA
Camera Direction					



Description:

Distance (ft):

Structural Grade:

O&M Grade:

0

MGO

Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent:

Code:

Step: NO

Remarks: ACCESS MH



Code: MGO

Description: General Observation

Distance (ft): 1.2
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: OBP

Description: Obstacle External Pipe or Cable

Distance (ft): 1.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 11

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: OBP

Description: Obstacle External Pipe or Cable

Distance (ft): 2.3
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To:

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:

Wednesday, May 3, 2023



Code: MGO

Description: General Observation

Distance (ft): 7.3
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023