## **Manhole Inspection Report**



Date: 04/13/2018 Weather: Coding: RZMACP

 MH#:
 M-403-002
 Owner:
 NA
 Len. Surveyed:
 7.0

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 8.4

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: Intersection of 38th Ave. and Gill St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Northwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None


Comments:

O&M Index:	2.00	O&M Quick:	2100	_O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quick:	3121	Overall Rating:	5.00

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M- <del>4</del> 03-002					
\ /.	.0	MGO	General Observation	10	NA
	2.2	IS	Infil Stain	26	NA
	2.2	MGO	General Observation	39	NA
	4.9	SAV	Surface Aggregate Visible	59	S 3
	6.8	DSF	Deposits Settled Fine	74	M 2
	7.0	MGO	General Observation	86	NA
Camera Direction					

Code:



**General Observation** Description: Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: access MH

MGO

Wednesday, May 3, 2023 2



Code: IS

Description: Infil Stain

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 4.9
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:

Wednesday, May 3, 2023 3



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 6.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 7.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY