## **Manhole Inspection Report**

West



Date: 09/30/2022 Weather: Coding: RZMACP

MH#:M-405-066Owner:NALen. Surveyed:3.1P.O.#:Surveyor:Jen CostelloRim to Invert:3.7Customer:Cert. #:U-907-5518Wall Material:Brick

Street:2nd St. 170' West of Wilson St.Project:Hobart, INCity:Hobart, INGPS Northing:2289919.258Location:YardGPS Easting:2899226.954

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 24.0 Potential for Runoff: None

Comments:

Drain Area:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	1.50	Structural Quick:	3113	Structural Rating:	6.00
Overall Index:	1.60	Overall Quick:	3121	Overall Rating:	8.00

GPS Accuracy:

**Sub-Meter** 

Code:

Remarks:



Description:	<b>General Observation</b>	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	

MGO

access mh



Code: SRI

Description: Surface Roughness Increased

Distance (ft): .0
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DB** 

Description: Displaced Brick

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 10
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 3.1
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 10.000
Step: NO

Remarks:



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 3.1
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 3.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end of survey