## **Manhole Inspection Report**



Date: 04/09/2018 Weather: Coding: RZMACP

 MH#:
 M-503-017
 Owner:
 NA
 Len. Surveyed:
 7.2

 P.O.#:
 Surveyor:
 John Kuglmaier
 Rim to Invert:
 8.2

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: 163' West of Wisconsin St. 167' Sout Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Northwest GPS Accuracy: Nearest Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
1-503-017				
.0	MGP	General Photo	10	NA
2.7	MGP	General Photo	29	NA
5.1	DSF	Deposits Settled Fine	48	M 2
6.1	MGO	General Observation	61	NA
Camera Direction				
H				



<b>General Photo</b>	
_	
.0	
0	
0	
NO	

MGP

Wednesday, May 3, 2023

Code:



Code: MGP

Description: General Photo

Distance (ft): 2.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 5.1
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 5.000 Step: NO

Remarks:

2nd Value:

Code: MGO

Description: General Observation



Distance (ft): 6.1

Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023 3