Manhole Inspection Report



Date: 04/09/2018 Weather: Coding:

M-503-019 MH#: Owner: NA Len. Surveyed: 8.8 P.O.#: John Kuglmaier Rim to Invert: 10.4 Surveyor: U-1215-07002349 Concrete Customer: Cert. #: Wall Material:

(reinforced)

RZMACP

Street: 382' East of Virginia St. 163' South o Project: Hobart, IN

City: Hobart, IN GPS Northing: 2901421.14

Location: GPS Easting: 2901421.14

Drain Area: Northwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

2.00 2200 4.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 2.00 2200 4.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

_	Code	Observation	Video (sec)	Grade
-503-019				
.0	MGP	General Photo	10	NA
2.7	MGP	General Photo	29	NA
6.3	OBZ	Obstacle Other	50	M 2
7.5	DAZ	Deposits Attached Other	64	M 2
8.0	MGO	General Observation	76	NA




Description:	General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGP

Description: General Photo

Distance (ft): 2.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: OBZ

Description: Obstacle Other

Distance (ft): 6.3
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 3
Clock To: 7
1st Value:

2nd Value: Value Percent: Step:

10.000 NO

Remarks: Tree branch



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 7.5
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 10.000
Step: NO

Remarks: Mixed materials

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 8.0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023 4