Manhole Inspection Report



04/10/2018 Date:

Weather:

Surveyor:

NA

Coding:

RZMACP

MH#: P.O.#:

M-503-026

Owner:

John Kuglmaier

Len. Surveyed: 11.0 12.6 Rim to Invert:

Customer:

Cert. #:

U-1215-07002349

Wall Material:

Concrete (reinforced)

2.00

Street: City:

41st Ave. 33' West of California St.

Project: **GPS Northing:**

Hobart, IN 2901293.971

Location:

GPS Easting:

2901293.971

Drain Area:

GPS Accuracy:

Sub-Meter

Cover Shape:

Northwest Circular

Hobart, IN

Evidence of Surcharge:

Yes

Cover Size:

23.0

Potential for Runoff:

None

Comments:

Manhole has a liner that is cured in place.

O&M Index:

2.00 O&M Quick: 0.00 Structural Quick:

2100 0000

2100

2.00 O&M Rating: 0.00 Structural Rating:


Structural Index: Overall Index:

2.00 Overall Quick:

Overall Rating:

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
-503-026				
.0	MGP	General Photo	10	NA
2.0	MGP	General Photo	28	NA
9.9	DAZ	Deposits Attached Other	57	M 2
10.4	MGO	General Observation	70	NA



Description:	General Photo
Distance (ft): Structural Grade:	.0 0
O&M Grade:	0
Clock Start/From: Clock To:	
1st Value: 2nd Value:	
Value Percent: Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023

Code:



Code: MGP

Description: General Photo


Distance (ft): 2.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:

2nd Value:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 9.9
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 10.000 Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 10.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023 3