Manhole Inspection Report

Hobart, IN



Date: **04/10/2018** Weather:

MH#: M-503-032 Owner: NA Len. Surveyed: 4.6
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 5.2

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

RZMACP

Coding:

Street: City: 41st Ave. 163' East of Colorado St.

Project: Hobart, IN GPS Northing: 2900512.052

Location: GPS Easting: 2900512.052

Drain Area: Northwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
1-503-032				
.0	MGP	General Photo	10	NA
2.0	MGP	General Photo	28	NA
2.1	DAZ	Deposits Attached Other	42	M 2
3.8	MGO	General Observation	57	NA
Camera Direction				



Description:	General Photo		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Step:	NO		
Remarks:			

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGP


Description: General Photo

Distance (ft): 2.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 2.1
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 5.000
Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 3.8
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock Start/From Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023 3