## **Manhole Inspection Report**



Date:

Customer:

03/30/2018

Weather:

Cert. #:

Coding: RZMACP

MH#:

M-503-063

Owner: NA

Len. Surveyed:

P.O.#:

Surveyor:

John Kuglmaier U-1215-07002349 Rim to Invert: Wall Material:

18.0 Concrete

14.5

(reinforced)

Street:

38th Ave. 163' West of Wisconsin St. Project:

Hobart, IN

City: Location: Hobart, IN

GPS Northing:

0.0

GPS Easting: 0.0

Drain Area: Cover Shape: Northwest

GPS Accuracy:

**Nearest Meter** 

Cover Size:

Circular

23.0

Evidence of Surcharge: Yes

Potential for Runoff: None

2100

Comments:

O&M Index:

Overall Index:

Structural Index:

0.00

2.00

.00 O&M Quick:

\_Structural Quick:
Overall Quick:

2100 O

\_\_O&M Rating: \_\_Structural Rating: Overall Rating: 2.00 0.00 2.00

Wednesday, May 3, 2023

1

Pos	tion Code	Observation	Video (sec)	Grade
M-503-063				
.0	MGP	General Photo	10	NA
2.5	MGP	General Photo	29	NA
/14.0	DAZ	Deposits Attached Other	65	M 2
14.5	MGO	General Observation	78	NA
Camera Direction				



Description: **General Photo** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: NO Step: Remarks:

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGP

Description: General Photo

Distance (ft): 2.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 14.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 10.000
Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 14.5
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.