

Manhole Inspection Report



Date:	05/13/2018	Weather:		Coding:	RZMACP
MH#:	M-504-019	Owner:	NA	Len. Surveyed:	10.4
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	11.2
Customer:		Cert. #:	U-907-5518	Wall Material:	Brick

Street:	Wisconsin St. and Home Ave. to the	Project:	Hobart, IN
City:	Hobart, IN	GPS Northing:	2901802.495
Location:		GPS Easting:	2901802.495
Drain Area:	West	GPS Accuracy:	Sub-Meter
Cover Shape:	Circular	Evidence of Surcharge:	No
Cover Size:	22.5	Potential for Runoff:	None
Comments:			

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quick:	3121	Overall Rating:	5.00

	Position	Code	Observation	Video (sec)	Grade
<div> <div>M-504-019</div> <div> <div>Camera Direction</div> <div></div> </div> </div>	.0	MGP	General Photo	10	NA
	.0	DAZ	Deposits Attached Other	21	M 2
	.0	MMM	Mortar Missing Medium	33	S 3
	10.7	MGO	General Observation	65	NA



Code:

MGP

Description:

General Photo

Distance (ft):

.0

Structural Grade:

0

O&M Grade:

0

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:

NO

Remarks:

ACCESS MH



Code: **DAZ**
Description: **Deposits Attached Other**

Distance (ft): **.0**
Structural Grade: **0**
O&M Grade: **2**
Clock Start/From: **12**
Clock To: **12**
1st Value:
2nd Value:
Value Percent: **5.000**
Step: **NO**
Remarks:



Code: **MMM**
Description: **Mortar Missing Medium**

Distance (ft): **.0**
Structural Grade: **3**
O&M Grade: **0**
Clock Start/From: **12**
Clock To: **12**
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks:



Code: **MGO**
Description: **General Observation**

Distance (ft): **10.7**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks: **END SURVEY**