Manhole Inspection Report



Date: 05/15/2018 Weather: Coding: RZMACP

 MH#:
 M-504-117
 Owner:
 NA
 Len. Surveyed:
 9.7

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 9.8

 Customer:
 Cert. #:
 U-907-5518
 Wall Material:
 Brick

Street: 42nd Ave. 165' East of Cavender St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 41.54184723
Location: GPS Easting: -87.27533722

Drain Area: Northwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	1.50	O&M Quick:	2111	O&M Rating:	3.00
Structural Index:	3.00	Structural Quick:	3A00	Structural Rating:	30.00
Overall Index:	2.75	Overall Quick:	3A21	Overall Rating:	33.00

Wednesday, May 3, 2023



Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO **ACCESS MH**

MGO

General Observation

Remarks:

Wednesday, May 3, 2023 2

Code:

Description:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 8

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: MGO

Description: General Observation

Distance (ft): 2.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME

Wednesday, May 3, 2023 3



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 8.7
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 12

Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 9.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY



Code: SAV

Description: Surface Aggregate Visible

NO

Distance (ft): 9.7
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Wednesday, May 3, 2023 4

Step:

Remarks: