Manhole Inspection Report



Date: 04/30/2018 Weather: Coding: RZMACP

 MH#:
 M-505-006
 Owner:
 NA
 Len. Surveyed:
 6.0

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 6.2

 Customer:
 Cert. #:
 U-907-5518
 Wall Material:
 Brick

Street: Lake George Dr. 520' East of Virginia Project: Hobart, IN

City: Hobart, IN GPS Northing: 2901528.525

Location: GPS Easting: 2901528.525
Drain Area: West GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

| O&M Index: | 2.00 | O&M Quick: | 2100 | O&M Rating: | 2.00 |
|-------------------|------|-------------------|------|--------------------|------|
| Structural Index: | 3.00 | Structural Quick: | 3200 | Structural Rating: | 6.00 |
| Overall Index: | 2.67 | Overall Quick: | 3221 | Overall Rating: | 8.00 |

Wednesday, May 3, 2023

| | Position | Code | Observation | Video (sec) | Grade |
|------------------|----------|------|------------------------------|-------------|-------|
| M-505-0 | 06 | | | | |
| 4 | 0. | MGP | General Photo | 10 | NA |
| - 11 | \0 | SAV | Surface Aggregate Visible | 21 | S 3 |
| - 11 | 1.5 | MGO | General Observation | 38 | NA |
| - 11 | 4.8 | OBR | Obstacle Rocks | 58 | M 2 |
| - 11 | 4.8 | SAP | Surface Aggregate Projecting | 69 | S 3 |
| | 6.0 | MGO | General Observation | 82 | NA |
| Camera Direction | | | | | |



| Description: | General Photo | | |
|-------------------|---------------|--|--|
| | | | |
| Distance (ft): | .0 | | |
| Structural Grade: | 0 | | |
| O&M Grade: | 0 | | |
| Clock Start/From: | | | |
| Clock To: | | | |
| 1st Value: | | | |
| 2nd Value: | | | |
| Value Percent: | | | |
| Step: | NO | | |
| Remarks: | access mh | | |
| | | | |

MGP

Wednesday, May 3, 2023

Code:



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks: underside of frame



Code: OBR

Description: Obstacle Rocks

Distance (ft): 4.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 5.000 Step: NO

Remarks:

2nd Value:

Wednesday, May 3, 2023 3



Code: SAP

Description: Surface Aggregate Projecting

Distance (ft): 4.8
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 3
Clock To: 9
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 6.0
Structural Grade: 0
O&M Grade: 0

Clock Start/From: Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end survey

4