Manhole Inspection Report



Date:05/13/2018Weather:Coding:RZMACPMH#:M-505-062Owner:NALen. Surveyed:3.7P.O.#:Surveyor:Jen CostelloRim to Invert:4.0

Customer: Cert. #: U-907-5518 Wall Material: Brick

Street: 2nd St. Ct. Project: Hobart, IN

City: Hobart, IN GPS Northing: 41.53420258

Location: GPS Easting: -87.27659607
Drain Area: West GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quick:	3121	Overall Rating:	5.00

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
M-505-062				
.0	MGO	General Observation	10	NA
1.5	MGO	General Observation	26	NA
1.5	SAP	Surface Aggregate Projecting	37	S 3
3.7	DSF	Deposits Settled Fine	55	M 2
3.7	MGO	General Observation	66	NA
Camera Direction				



Description: **General Observation** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: **ACCESS MH**

MGO

Wednesday, May 3, 2023 2

Code:



Code: MGO

Description: General Observation

Distance (ft): 1.5
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDER SIDE OF FRAME



Code: SAP

Description: Surface Aggregate Projecting

Distance (ft): 1.5
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 3.7
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 12

Clock To: 12

1st Value:

2nd Value:

Value Percent: 10.000 Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 3.7
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY