## **Manhole Inspection Report**

Date:	05/13/2018	Weather:		Coding:	RZMACP
MH#:	M-505-063	Owner:	NA	Len. Surveyed:	-
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	8.7
Customer:		Cert. #:	U-907-5518	Wall Material:	Brick
Street:	1st Pl. 261' West o	f Colorado St.	Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	41.53551865	
Location:			GPS Easting:	-87.27511597	
Drain Area:	West		GPS Accuracy:	Nearest Meter	
Cover Shape:	Circular		Evidence of Surcharge:	No	
Cover Size:	22.5		Potential for Runoff:	None	
Comments:					
O&M Index:	2.00	O&M Quick:	2200	O&M Rating:	4.00
Structural Index:	0.00	Structural Qui	ck: 0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick	2200	Overall Rating:	4.00

RedZone

	on Code	Observation	Video (sec)	Grade
M-505-063				
.0	MGO	General Observation	10	NA
.0	DAE	Deposits Attached Encrustation	20	M 2
2.2	MGO	General Observation	37	NA
7.7	DSGV	Deposits Settled Gravel	61	M 2
8.7	MGO	General Observation	75	NA
Camera Direction				



Code:	MGO
Description:	General Observation
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH

\_\_\_\_



Code:DAEDescription:Deposits Attached Encrustation

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	10.000
Step:	NO
Remarks:	



Code: Description:	MGO General Observation
Distance (ft):	2.2
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	UNDERSIDE OF FRAME



Code: Description:	DSGV Deposits Settled Gravel
Distance (ft):	7.7
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	2
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code: Description: MGO General Observation

Distance (ft):	8.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	END SURVEY