Manhole Inspection Report



Date: 05/13/2018 Weather: Coding: RZMACP

 MH#:
 M-505-070
 Owner:
 NA
 Len. Surveyed:
 9.1

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 9.4

 Customer:
 Cert. #:
 U-907-5518
 Wall Material:
 Brick

Street: Wilson St. 169' South of Cleveland A Project: Hobart, IN

City: Hobart, IN GPS Northing: 41.53598022

Location: GPS Easting: -87.27824402
Drain Area: West GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2300	O&M Rating:	6.00
Structural Index:	3.00	Structural Quick:	3900	Structural Rating:	27.00
Overall Index:	2.75	Overall Quick:	3923	Overall Rating:	33.00

Wednesday, May 3, 2023

	Code	Observation	Video (sec)	Grade
05-070				
.0	MGO	General Observation	10	NA
0.	DB	Displaced Brick	20	S 3
1.3	SAV	Surface Aggregate Visible	33	S 3
1.7	MGO	General Observation	46	NA
2.1	MGO	General Observation	61	NA
7.6	DSGV	Deposits Settled Gravel	83	M 2
7.6	OBR	Obstacle Rocks	95	M 2
7.6	OBM	Obstacle Pipe Material	106	M 2
8.9	MGO	General Observation	121	NA
8.9	SAV	Surface Aggregate Visible	132	S 3



Code: MGO

Description: General Observation

Step: NO

Remarks: ACCESS MH



Code: **DB**

Description: Displaced Brick

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 8
Clock To: 9
1st Value:
2nd Value:

Value Percent:

Step: NO

Remarks:




Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 1.3
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

2nd Value: Value Percent:

1st Value:

Step: NO

Remarks: UNDERSIDE OF FRAME

Wednesday, May 3, 2023



Code: MGO

Description: General Observation

Distance (ft): 2.1
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: MISSING AND BROKEN STEPS



Code: **DSGV**

Description: Deposits Settled Gravel

Distance (ft): 7.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: OBR

Description: Obstacle Rocks

Distance (ft): 7.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 10

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:

Wednesday, May 3, 2023 4



Code: **OBM**

Description: Obstacle Pipe Material

Distance (ft): 7.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 6
Clock To: 7
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 8.9
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks: END SURVEY



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 8.9
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:

Wednesday, May 3, 2023 5