Manhole Inspection Report



Date:

04/28/2018

Weather:

Coding: RZMACP

MH#: P.O.#:

M-505-085

Owner: NA

Len. Surveyed:

Rim to Invert: 10.7

Customer:

Surveyor: Jen Costello Cert. #: U-907-5518

Wall Material:

Concrete (reinforced)

6.00

10.2

Street: City: 4th Pl. 5 Manholes East of Liftstatio Project:

GPS Northing:

Hobart, IN 41.52945709

Location:

Hobart, IN

GPS Easting:

-87.27523041

Drain Area:

West

22.5

GPS Accuracy:

Nearest Meter

Cover Shape: Cover Size: Circular

Evidence of Surcharge: No

Potential for Runoff: None

Comments:

2.00 O&M Quick:

2300 0000

2300

O&M Rating: 6.00
Structural Rating: 0.00

O&M Index: Structural Index: Overall Index:

0.00 Structural Quick:
2.00 Overall Quick:

Overall Rating:

Wednesday, May 3, 2023

1

Position	Code	Observation	Video (sec)	Grade
605-085				
.0	MGO	General Observation	10	NA
.3	DAE	Deposits Attached Encrustation	22	M 2
2.1	MGP	General Photo	39	NA
2.1	DAE	Deposits Attached Encrustation	53	M 2
9.0	DSF	Deposits Settled Fine	78	M 2
10.2	MGO	General Observation	91	NA



Distance (ft):

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:

NO

ACCESS MH

MGO

General Observation

Wednesday, May 3, 2023 2

Code:

Description:

Remarks:



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): .3
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 5.000 Step: NO

Remarks:

2nd Value:



Code: MGP

Description: General Photo

Distance (ft): 2.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 2.1
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 9.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 10.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023